



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-10-00558

OWNER'S NAME: CARR

DATE: 6/22/2016

TYPE: Plumbing

TIME STARTED: 11:28 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 19-16-24050-0106

1. Plumbing Correction OK. DWV on Stack. OK. Supply Live. 50#/15min. OK.
2. FRAMING INSPECTION PERFORMED ALSO.
3. Ridge Beam Not PSL Per Drawing. Provide Engineers OK for Alternate.
4. Unable To Verify If Rafters Are Strapped Over Ridge Beam. Rafters Do Not Align.
5. Truss Bracing Not Installed.
6. Beam in 2nd Floor Not PSL Per Drawing. "B7" Per Drawing.
- ~~7. Per "Note C" in Plan Review Notes Structure is Uninsulated and Unheated. If Heated Revision Required.~~
8. Vented Windows Not Installed.

INSTRUCTIONS: Make Corrections Above

NEXT INSPECTION: Framing Re Inspect

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506