

KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER:	BP-13-00709	OWNER'S NAME:	COLLIER
DATE:	9/24/2014	TYPE:	Re-inspection
TIME STARTED:	10:29 AM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	17-18-09051-0001		

1. slab insulation extends 2 ft down stemwalls-ok		
2. Thickened pads need 3 bars each way per plan. Add one to each		
3. DWV on stack test- ok		

INSTRUCTIONS: add bars to pads, then ok to pour

NEXT INSPECTION: shearwalls

RE-INSPECTION FEE DUE?

NO NO

YES

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

jessica.contratto @co.kittitas.wa.us

\$

• INSPECTION REQUEST LINE: <u>www.co.kittitas.wa.us/cds/request.asp</u> or 509-962-7694 • 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506