INSPECTION REPORT

PERMIT NUMBER:		BP-13-00811	OWNER'S NAME:	MOON	
DATE:		5/1/2015	TYPE:	Framing	
TIME STARTED:		11:03 AM	INSPECTOR:	Jessica Contratto	
MAP NUMBER:		17-18-08000-0016			
	1. LVL COR	RECTION TO BE VERIFIED			
	2. SOFFIT VENTS INSTALLED. 5 EACH SIDE, 4" DIAMETER				
	3. GABLE VENTS TO BE INSTALLED LATER, SEE BY FINAL				
	4. DRYWALL WRAP ON POSTS/BEAMS				
	5. PLUMBING VENT TERMINATIONS TO EXTEND ABOVE INTERIOR LINES				
INSTRUCTIONS: OK TO CONTINUE INSULATING, LVL FIX TO BE VERIFIED					
NEXT INSPECTION: INSULATION					
RE-INSPECTION FEE DUE? VES \$					
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
	iessica.contratto @co.kittitas.wa.us				
 INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 Main Office Line: 509-962-7506 					