



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00811 OWNER'S NAME: MOON
DATE: 7/27/2015 TYPE: Final
TIME STARTED: 2:02 PM INSPECTOR: Jeremy Haberman
MAP NUMBER: 17-18-08000-0016

	1. Plans and Permit Not Onsite.
	2. Unable to Confirm Blower Door Test Completion. Form Not Posted within 3 of Panel.
	3. Unable to Confirm Sewer and Access Permit Status.
	4. 68" Headroom Required at Stairs. at Time of Inspection Distance from tip of stair to Ceiling 5' 11".
	5. Winder Stair Not Minimum Depth. 4" Minimum Depth Required.
	6. Unable to Confirm WUIC Final if Required.
	7. One fully Functional Bathroom Required for Final. Shower Not Functional on Middle Floor, Overflow on Tub on Ground Floor Not Complete.
	8. Ground Floor Floor Plan MAY Not Be Per Plan. Unable to Verify Due to Lack of Drawings.
	9. Unable to Confirm Energy Credit Requirements Due to Lack of Plans.

INSTRUCTIONS: Make Corrections Above. Call for Reinspection.

NEXT INSPECTION: Final

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman@co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506