



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00040

OWNER'S NAME: VARNUM

DATE: 9/9/2014

TYPE: Frame-Plumb-Mech

TIME STARTED: 3:09 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 17-19-02071-0003

1. sheetrock needed behind furnace
2. insulation behind showers to be face stapled to studs
3. plumbing not on test. Test card signed by installer is not recognized as a passing inspection
4. truss bracing in garage. Trusses D2,D3
5. dryer vent pipe crimped in wrong direction of airflow
6. clips missing at stair stringer to ledger connection 13/D1
7. nail plates on 3" DWV in pantry
8. ductwork not insulated. see by insulation

INSTRUCTIONS: complete above, call for re-inspection

NEXT INSPECTION: re-inspection

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jessica.contratto@co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506