INSPECTION REPORT

PERIVITI NUIVIBER:	BP-14-00315	OWNER'S NAIVIE:	QUITADAMO
DATE:	1/6/2015	TYPE:	Frame-Plumb-Mech
TIME STARTED:	10:52 AM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	18-17-36051-0016		
1. plumbi	ing not on test		
2. strap across beam through top plate in nook			
3. nail plates at loft pvc pipe			
4. gas at 26#/15-ok			
5. complete chimney installation and draftstop			
6. bath fans not complete			
INSTRUCTIONS: complete above. Have pumbing on test before insulation			
NEXT INSPECTION:	plumbing		
RE-INSPECTION FEE	DUE? NO YES	5	\$
IF REQ	UIRED, RE-INSPECTION FEES MUST B	E PAID PRIOR TO SCHE	DULING A RE-INSPECTION
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:			
jessica.contratto @co.kittitas.wa.us			
	TION REQUEST LINE: <u>www.co.kitt</u> 1 N. Ruby Street, Suite 2, Ellensburg, '		