



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00436

OWNER'S NAME: SAVIO

DATE: 4/8/2015

TYPE: Frame-Plumb-Mech

TIME STARTED: 10:14 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 21-14-16052-0002

	1. Verify Loft Bedrooms Window Protection At Final.
	2. Verify Range Location and Proximity to Fan at Final.
	3. Verify Fresh Air Intake at Final.
	4. Verify Termination of Fan Exhaust on Exterior at Final
	5. Deck Framing Not Installed at Either Porch.
	6. Roof Framing OK. OK to Cover Soffits pending L&I OK to Cover.
	7. FireBlock upper Stair Section Above Concrete or Install Firedoor On Mechanical.
	8. WoodStove Eliminated from Scope.
	9. Plumbing Not on Test. Will Verify at Insulation.
	10. Gas Not on Test. Will Verify at Insulation.
	11. Shearwall OK.
	12. Verify Upper Floor Hydronic Test Prior to Final.

INSTRUCTIONS: OK to Insulate.

NEXT INSPECTION: Insulation

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ [jeremy.haberman @co.kittitas.wa.us](mailto:jeremy.haberman@co.kittitas.wa.us)

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506