



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00094 OWNER'S NAME: EATON  
DATE: 7/21/2015 TYPE: Exterior shear  
TIME STARTED: 9:50 AM INSPECTOR: Jeremy Haberman  
MAP NUMBER: 20-14-13050-0014

	1. (2)CS16 Floor to Floor Strapping Indicated at Front P1-4 Walls Not Possible. Engineer S
	tamped Detail Required.
	2. Permit Not On Site. Will Sign for Missing Inspections at a Later Inspection.
	3. Permit Set Plans Ripped and Pages Missing. INTACT PERMIT SET DRAWINGS WILL BE REQUIRED
	AT NEXT INSPECTION.
	4. All Other Exterior and Interior Shear OK.

INSTRUCTIONS: OK to Cover Exterior Except Front P1-4 Wall. Email Photo of Correction Then OK to Cover.

NEXT INSPECTION: Plumb/Mech.

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

\_\_\_\_\_ jeremy.haberman @co.kittitas.wa.us

• INSPECTION REQUEST LINE: [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506