



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00094

OWNER'S NAME: EATON

DATE: 10/8/2015

TYPE: Framing

TIME STARTED: 1:45 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-14-13050-0014

	1. Mechanical OK. Gas Line at 20#/15min.
	2. Fireplace Rough In OK.
	3. Squash Blocking at Versa LAm at Entry.
	4. Draftstopping Behind Studs at Full Height and PArtil Height Concrete Walls.
	5. Steel Beam Posts on MAin House do Not Attach to Footing Per Plan. Obtain Engineers App
	oval for Retrofit.
	6. Breezeway Floor Framing Not Pressure Treated Per Plan.
	7. Garage Deck I-Beam "CattyWompus". Provide Engineers OK.

INSTRUCTIONS: Make Corrections Above. OK to Insulate Once Weathertight.

NEXT INSPECTION: Insulation or Framing ReInspect.

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman @co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506