



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00124

OWNER'S NAME: TYLER

DATE: 6/14/2016

TYPE: Shearwalls

TIME STARTED: 11:33 AM

INSPECTOR: Jessica Contratto

MAP NUMBER: 20-15-29050-0029

1. Exterior nailing and straps ok
2. Complete details 7/S3.2 and 12/S3.2 on page A-8. Circled in red crayon
3. Complete A35 clip from LSL/blocking to top plate install on shearwalls per schedule
4. Interior hold down install not complete throughout. See next inspection
5. Have engineer clarify intent/installation of (2) HDU8's at NE garage wall.  
Floor to floor? Verify correct installation with contractor

INSTRUCTIONS: Ok to cover exterior

NEXT INSPECTION: Plumb/mech

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: \_\_\_\_\_ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506