



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00124

OWNER'S NAME: TYLER

DATE: 6/28/2016

TYPE: Plumbing

TIME STARTED: 11:55 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-29050-0029

1. Plumbing Rough In OK. Supply at 50#/15min. OK. DWV at 5#/15min. OK.
2. MECHANICAL INSPECTION ALSO PERFORMED.
3. Gas Line at 15#/15min. OK.
4. GAS LINE NOT INSTALLED TO RANGE IN KITCHEN??? POSSIBLY NOT COMPLETE???
5. Shear Corrections OK.
6. Fireplace Rough In OK.
7. Mechanical Supply/Return OK.
8. Mechanical Exhaust OK.
9. TJI Cut and Wires Frayed Over Master Bath Tub.
10. Interior Shear Not Complete.
11. Floor to Floor HDU8 Installation Verification Required from Engineer.

INSTRUCTIONS: OK to Call for Framing.

NEXT INSPECTION: Framing

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: jeremy.haberman @co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506