



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00143 OWNER'S NAME: BV RESORT HOMES
DATE: 12/30/2015 TYPE: Exterior shear
TIME STARTED: 10:52 AM INSPECTOR: Jessica Contratto
MAP NUMBER: 20-15-19051-0038

	1. Exterior nailing ok
	2. Hold down in garge entry and master bedroom not connected to proper full height studs. Engineer fix or retrofit approval needed
	3. 2 hold downs missing at interior shearwall at stairs
	4. Tighten up nailing on interior stair wall to 4" edge
	5. Install missing nuts on hold downs
	6. Great room shearwall to extend up truss to roof per 4/S4
	7. Engineer fix needed for bottom plate being cut out at hold downs. SSTB bolts installed too deep in foundation

INSTRUCTIONS: Ok to cover exterior, corrections can be seen later

NEXT INSPECTION: Plumbing/mech

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jessica.contratto@co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506