INSPECTION REPORT

INSPECTION REPORT			
PERMIT NUMBER:	BP-15-00143	OWNER'S NAME:	BV RESORT HOMES
DATE:	5/19/2016	TYPE:	Mechanical and plumbir
TIME STARTED:	1:30 PM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	20-15-19051-0038		
 H20 is live-ok DWV not able to properly fill for test Fireplace rough in ok Gas line must be sleeved or have a grommet where entering side of fireplace Mechanical ok Framing inspection will not be completed until engineer addressing bottom plate correction for majority of exterior wall hold downs 			
INSTRUCTIONS: re-inspect			
NEXT INSPECTION: shear corrections/plumbing			
RE-INSPECTION FEE	DUE? V NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			
ADDRESS: iessica contratto @co kittitas wa us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506