



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00143

OWNER'S NAME: BV RESORT HOMES

DATE: 5/24/2016

TYPE: Framing

TIME STARTED: 2:28 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 20-15-19051-0038

1. Hold down in corner of master bath not acceptably installed
2. HDU2 missing to 6x6 post in bedroom adjacent to garage. page S1
3. Truss bracing A01, A02, A03, C02, C03, D02, G02, G03(is actually a G01)
4. Complete correct install of hold down at entry window
5. Stitch nail multiple members with hold downs connected
6. Strap top plate at ech end over nook slider
7. Plate nail all shear panels per shear schedule
8. DWV on stack-ok

INSTRUCTIONS: Complete above, ok to insulate walls

NEXT INSPECTION: insulation/corrections

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506