

KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER:	BP-15-00208	OWNER'S NAME:	FEASTER
DATE:	9/16/2015	TYPE:	Exterior shear
TIME STARTED:	2:49 PM	INSPECTOR:	Jeremy Haberman
MAP NUMBER:	20-14-24050-0002		

 1. Slab Poured Prior to Slab Insulation Inspection. R-10 Required.

 2. Spray Foam Roof Insulation Installed Prior to Framing Inspection.

 3. Window Openings in Right and Left End Walls Not Per Plan. Openings Occur in Shearwall F anels.

 4. Shearwall Holdowns Must Connect to (2) Full Height Studs.

 5. NOTE: Photos of Shearwall Violations in 'T' Drive.

INSTRUCTIONS: MAke Corrections Above. DO NOT COVER.

NEXT INSPECTION: Re Inspect/Mechanical

RE-INSPECTION FEE DUE?

V NO

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

YES

ieremv.haberman @co.kittitas.wa.us

\$

• INSPECTION REQUEST LINE: <u>www.co.kittitas.wa.us/cds/request.asp</u> or 509-962-7694 • 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506