



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00299

OWNER'S NAME: PERAVOZ

DATE: 11/2/2015

TYPE: Floor framing

TIME STARTED: 11:21 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 21-14-34060-0003

	1. Detail 6/S3.1 & 7/S3.1 Blocking at Perimeter Not Complete. Will Remain Visible from Bas
	ement. Will See at Shear Inspection.
	2. 6x6 Post vs. 8x6 GluLam Post Discrepancy. Clarification by Engineer of Record Required.

INSTRUCTIONS: OK to Sheet Floor. Corrections Must Be Complete Prior to Shearwall Inspection.

NEXT INSPECTION: Shearwalls.

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman @co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506