



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00299

OWNER'S NAME: PERAVOZ

DATE: 3/2/2016

TYPE: Shearwalls

TIME STARTED: 12:04 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 21-14-34060-0003

1. Blocking in floor framing completed
2. Exterior nailing and straps ok
3. Engineer clarification needed for CS straps over header at garage gable windows. No headers needed?
4. Finish install of interior holddowns and shearwalls
5. Stitch nail multiple 2x members at hold downs

INSTRUCTIONS: Ok to cover exterior

NEXT INSPECTION: Plumb/mech

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506