



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00299

OWNER'S NAME: PERAVOZ

DATE: 6/8/2016

TYPE: Mechanical

TIME STARTED: 12:21 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 21-14-34060-0003

1. Rough in mechanical for heating not complete
2. Exhaust venting ok
3. Range vent not installed yet. Hood appears to be 950 CFM and will require make-up air
4. Electrical not complete and signed off
5. Note: Roof framing covered over porch area. Not inspected. Also requires diaphragm blocking per page A14. Does not appear to be installed in part of roof that is visible in great room
6. Double sided interior shear framing ok to insulate and cover
7. Still need engineer clarification for CS straps at guest suite windows per A8
8. Headers over same windows called out on plans. Not installed

INSTRUCTIONS: Re-inspect when mechanical is complete. Electrical must be signed off and complete before framing inspection can be done. Obtain engineer clarification for above fixes. Address roof blocking and framing corrections

NEXT INSPECTION: mechanical

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506