INSPECTION REPORT

IIIOI ECITOR REL ORT			
PERMIT NUMBER:	BP-15-00400	OWNER'S NAME:	THE PASS LLC
DATE:	10/25/2016	TYPE:	Framing
TIME STARTED:	1:27 PM	INSPECTOR:	Jeremy Haberman
MAP NUMBER:	22-11-04055-0017		
 All Prior Shear, Mechanical and Header Corrections OK. Framing OK. Insulation OK. Unit 200 NOTE: Double Sided Shear Inspection Required Post Insulation Inspection. NOTE: Confirm Fire Marshall Approval of Sprinklers Prior to Cover. NOTE: Inspection of Gypsum Fire Walls Required Prior to Total Cover. 			
INSTRUCTIONS: OK to Install Double Sided Shear. OK to Install Double LAyer Drywall (Leave Sheet Out for Stagger Inspection.			
NEXT INSPECTION: Double Sided Shear. Double Layer Drywall.			
RE-INSPECTION FEE DUE? VES \$			
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS: <u>ieremv.haberman</u> @co.kittitas.wa.us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506