INSPECTION REPORT

IIIOI ECITOR REI ORI			
PERMIT NUMBER:	BP-15-00761	OWNER'S NAME:	CATLIN
DATE:	4/13/2016	TYPE:	Mechanical and plumbir
TIME STARTED:	11:08 AM	INSPECTOR:	Jeremy Haberman
MAP NUMBER:	17-19-06090-0007		
 NOTE: Permit Card Not Onsite. Notify CDS if Replacement Card is Needed. NOTE: Permit Set Drawings Do Not Appear to be a Complete Set. Confirm Drawing s are Accumulated Prior to Calling for Framing Inspection. NOTE: Structure Appears to Be Roughed in for Solar. Confirm Solar is Permitte d. Confirm Racking Is Inspected Prior to Installing Panels. Mechanical Rough In OK. No Gas Line Installed to this Structure. Plumbing Rough In OK. DWV on Stack Test. Supply at 50#/15min. OK. Fireplace Rough In Not Complete at this Time. 			
INSTRUCTIONS: OK to Call for Framing.			
NEXT INSPECTION: Framing.			
RE-INSPECTION FEE DUE?			
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS: <u>ieremv.haberman</u> @co.kittitas.wa.us			

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506