



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00798

OWNER'S NAME: ZIEGLER

DATE: 6/15/2016

TYPE: Framing

TIME STARTED: 11:40 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-29051-0094

1. NOT READY FOR FRAMING INSPECTION. Plumbing, Mechanical, Electrical Inspections Not Requested Prior to Framing.
2. A35 Correction from 4/11/16 OK.
3. Missing Strap at Location Cloaded on S-3 Installed Per Drawing. Correction OK.
4. Holdown at Pocket Door Adjacent to Kitchen Not Connected to any Full Height Studs.
5. Garage Radiant Tubing On Test 100#/15min. OK. House Not On Test.
6. PLUMB/MECH INSPECTION PERFORMED INSTEAD OF FRAMING.
7. DWV NOT ON TEST.
8. SUPPLY NOT ON TEST.
9. Fireplace Draftstop Not Complete.
10. Gas Line Not On Test.
11. Mechanical Exhaust OK.
12. Garage Slab Insulation OK.

INSTRUCTIONS: OK to Pour Garage Floor. OK to Call for Framing.

NEXT INSPECTION: Framing

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: jeremy.haberman @co.kittitas.wa.us

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506