



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00921

OWNER'S NAME: WT DEVELOPMENT

DATE: 3/24/2016

TYPE: Mechanical and plumbir

TIME STARTED: 12:53 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 18-19-31077-0002

1. Framing completed also
 2. DWV not on test
 3. H2O at 30#, 50# minimum required
 4. Gas not on test
 5. Fireplace rough in ok
 6. Mechanical ok
 7. Vented windows installed
 8. Install vapor barrier behind guest shower
 9. Footings and posts at porch not complete
 10. Portal frame sheathing corrected on exterior. Header issue still outstanding
- . Awaiting letter from engineer

INSTRUCTIONS: ok to insulate, see corrections then

NEXT INSPECTION: insulation

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506