## **INSPECTION REPORT**

IIIOI ECITORI NEI ORI			
PERMIT NUMBER:	BP-15-00921	OWNER'S NAME:	WT DEVELOPMENT
DATE:	3/29/2016	TYPE:	Insulation
TIME STARTED:	12:16 PM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	18-19-31077-0002		
<ol> <li>Gas at 30#-ok</li> <li>H20 at 85#-ok</li> <li>Still awaiting engineer fix for portal frame</li> <li>Porch footings to be seen before pour</li> </ol>			
INSTRUCTIONS: Ok to cover all exccept garage front area. See footings before pour			
NEXT INSPECTION: portal frame/footings			
RE-INSPECTION FEE DUE? VES \$			
RE-INSPECTION FEE DUE?  NO YES \$  IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL			
ADDRESS:			

**INSPECTION REQUEST LINE: 509-962-7694** 

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506