INSPECTION REPORT

| MOI ECHOIT KEI OKI | | | |
|---|------------------|---------------|----------------|
| PERMIT NUMBER: | BP-16-00501 | OWNER'S NAME: | COSTA |
| DATE: | 12/2/2016 | TYPE: | Framing |
| TIME STARTED: | 2:07 PM | INSPECTOR: | Justin Bennett |
| MAP NUMBER: | 18-19-13000-0001 | | |
| Range vent has aluminum tape - not insulated Supply duct main still not insulated Porch soffits are enclosed - need to verify truss installation Provide truss manufacturers approval to notch gable trusses for outlookers L&I inspection not complete Install RBC @ 24" OC per detail 1/A4 at eaves Need to verify detail 7/A4 @ soffits Header @ slider is 4x8 - 4x10 per dwgs Header not per plan for West window in Great Rm Provide strap @ top plate for slider Porch beams and connections covered - need to verify | | | |
| INSTRUCTIONS: Complete corrections above/Re-Inspection | | | |
| NEXT INSPECTION: Re-Inspection | | | |
| RE-INSPECTION FEE | DUE? NO YES | | \$ |
| IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION | | | |
| QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL | | | |

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506