INSPECTION REPORT

| PERMIT NUMBER: | BP-16-00546 | OWNER'S NAME: | BUILDWORX | | |
|--|------------------|---------------|-------------------|--|--|
| DATE: | 6/6/2017 | TYPE: | Framing | | |
| TIME STARTED: | 9:22 AM | INSPECTOR: | Jessica Contratto | | |
| MAP NUMBER: | 22-11-04053-0904 | | | | |
| Exhaust duct ok Gas piping not completed Verify Fire Marshal has approved burial line to building Detail 6/S5.1 at closet walls upstairs not complete. HTC4 clip required for movement. A35 clips installed Detail 3/S5.1 at bedrooms dividing wall not complete. HTC4 clip at every rafter All exposed Glulams not treated per plan. Verify means of weather protection Main Floor::: Detail 10/S4.2 at kitchen shearwall. Blocking where joists parallel and A35 clips per detail Detail 7/S4.2 at closet walls. Blocking where joists parallel and A35 clips per detail Detail 4/S4.2 at bedrooms fraont wall. Blocking where joists parallel and A35 clips per detail Garage Level::::: INSTRUCTIONS: Complete above | | | | | |
| NEXT INSPECTION: | RE-inspection | | | | |
| RE-INSPECTION FEE DUE? V NO YES \$ IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION | | | | | |
| QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS: iessica.contratto @co.kittitas.wa.us | | | | | |
| ADDITESS. ICSSICA.COITHAILO @CO.AICHAS.WA.US | | | | | |

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506

INSPECTION REPORT

| PERMIT NUMBER: | BP-16-00546 | OWNER'S NAME: | BUILDWORX | | | |
|--|------------------|---------------|-------------------|--|--|--|
| DATE: | 6/6/2017 | TYPE: | Framing | | | |
| TIME STARTED: | 9:22 AM | INSPECTOR: | Jessica Contratto | | | |
| MAP NUMBER: | 22-11-04053-0904 | | | | | |
| Page 2 | | | | | | |
| 12. CSMT14 straps at panels on bedroom cantilever. Also detail 2/S4.2 not complete. Wrap stap under beam 13. Detail 11/S4.2 not completed at bedroom cantilever. Blocking at 48" per detail 14. Verify deck ledger attachment requirements at back decks. None on plan due to no ledger in framing detail 15. Verify requirements and detail for GWB draftstops at 10' vertically in party wall. Wall studs do not line up across party wall. | | | | | | |
| INSTRUCTIONS: Complete above NEXT INSPECTION: DE inspection | | | | | | |
| RE-Inspection | | | | | | |
| RE-INSPECTION FEE DUE? VES \$ IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION | | | | | | |
| QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL | | | | | | |
| ADDRESS: <u>iessica.contratto</u> @co.kittitas.wa.us | | | | | | |
| INSPECTION PROLIEST LINE: FOR 962 7694 | | | | | | |

INSPECTION REQUEST LINE: 509-962-7694

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506