



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00644

OWNER'S NAME: NELSON

DATE: 12/7/2016

TYPE: Shearwalls

TIME STARTED: 1:27 PM

INSPECTOR: Jessica Contratto

MAP NUMBER: 19-16-05030-0006

1. Engineer to approve revised nailing schedule using 6d x 2" ring shank nails in lieu of 8d per shear schedule
2. Does revised nailing schedule apply to all original shearwalls?
3. Shearwall panels need to attach to sill plate. All panels currently not. Engineer needs to address
4. Complete nailing at bottom of front dormer panels
5. Hold downs ok

INSTRUCTIONS: Do not cover exterior. Engineer approval needed

NEXT INSPECTION: Re-inspect possibly

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ [jessica.contratto @co.kittitas.wa.us](mailto:jessica.contratto@co.kittitas.wa.us)

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506