



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-16-00697

OWNER'S NAME: HOLLEY

DATE: 4/11/2017

TYPE: Re-inspection

TIME STARTED: 3:51 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-20058-0082

1. Under Floor Duct Work Not Complete.
2. Plumbing Rough In OK. DWV on Stack. Supply Live at 60#/15min. OK.
3. NOTE: Contractor Did Not Intend Floor Framing Inspection.
4. Fireplace Rough In OK.
5. NOTE: Solar Panels Installed Without Inspection. Verify Permitting and Provide Engineering.

INSTRUCTIONS: OK to Call For Framing When Ready

NEXT INSPECTION: Framing.

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: \_\_\_\_\_ [jeremy.haberman@co.kittitas.wa.us](mailto:jeremy.haberman@co.kittitas.wa.us)

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506