INSPECTION REPORT

PERMIT NUMBER:	BP-16-00729	OWNER'S NAME:	TALISMAN VILLAGE
DATE:	4/4/2017	TYPE:	Shearwalls
TIME STARTED:	3:42 PM	INSPECTOR:	Jeremy Haberman
MAP NUMBER:	20-15-19056-0013		
 Exterior Nailing OK. Floor to Floor Strapping OK. Holddowns Missing Two Locations Bubbled on Plan. 			
INSTRUCTIONS: OK to Cover Exterior. Retrofit Holdowns to be Seen Prior to Interior Cover.			
NEXT INSPECTION: Plumb/Mech			
RE-INSPECTION FEE DUE? VES \$ IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS: <u>ieremv.haberman</u> @co.kittitas.wa.us			
INSPECTION REQUEST LINE: 509-962-7694			

http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506