



KITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00735

OWNER'S NAME: TALISMAN

DATE: 3/28/2017

TYPE: Shearwalls

TIME STARTED: 1:29 PM

INSPECTOR: Justin Bennett

MAP NUMBER: A

1. Complete nailing @ flr to flr MST straps (multiple locations) in progress
2. Provide galvanized nails @ PT sill - in progress
3. Install HD's (2 locations) @ rear where straps are in doorway - clouded
4. Complete CS straps per 6/D2 - in progress

INSTRUCTIONS: Complete above/Verify HD's @ framing/Once complete Ok to cover

NEXT INSPECTION: Plumb/Mech

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ justin.bennett@co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506