



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-17-00050

OWNER'S NAME: KRISTIANSEN

DATE: 7/6/2017

TYPE: Shearwalls

TIME STARTED: 2:58 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 19-16-02000-0004

1. All Exterior Nailing OK.
2. Several Holdowns On Northwest End of Structure Do Not Reach Above Floor Plate Due to Height of Crawl. Extend With MST Strap.
3. NOTE: Interior Shear Not Inspected. P2-2 Walls Will Need to Be Sheeted Interi or Prior to Cover.

INSTRUCTIONS: OK to Wrap Exterior. MST can Be Installed Over Wrap But Must Be Seen Prior to Cover.

NEXT INSPECTION: Plumb/Mech or Shear.

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL  
ADDRESS: jeremy.haberman @co.kittitas.wa.us

**INSPECTION REQUEST LINE: 509-962-7694**

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506