INSPECTION REPORT

PERMIT NUMBER:	FO-14-00075	OWNER'S NAME:	WEIBKE
DATE:	10/16/2014	TYPE:	Foundation walls
TIME STARTED:	1:09 PM	INSPECTOR:	Jessica Contratto
MAP NUMBER:	21-14-16050-0004		
1. still ne	ed geotech report for set	back to slope	
2. add rebar to be 12" oc horizontal in lower basement wall			
3. all exterior pads to be poured later			
INSTRUCTIONS: CO	mplete above, ok to pour		
NEXT INSPECTION:	exterior footings		
RE-INSPECTION FEE I	DUE? NO YES		\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:			
jessica.contratto @co.kittitas.wa.us			
	TION REQUEST LINE: <u>www.co.kitt</u>i L N. Ruby Street, Suite 2, Ellensburg, V		