

KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER:	FO-14-00097	OWNER'S NAME:	CAKE BOX LLC
DATE:	12/1/2014	TYPE:	Foundation walls
TIME STARTED:	2:13 PM	INSPECTOR:	Jessica Contratto
	20-15-20058-0144		

1. vertical rebar on raised walls to be 18" oc			
INSTRUCTIONS: obtain engineer ok for uprights at 48" oc on raised wall or engineer fix. Ok to pour if engineer approves. Re-inspect needed if fix required			
NEXT INSPECTION:			
RE-INSPECTION FEE DUE? V YES \$			
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION			
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:			
jessica.contratto @co.kittitas.wa.us			
• INSPECTION REQUEST LINE: <u>www.co.kittitas.wa.us/cds/request.asp</u> or 509-962-7694 •			

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506