



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00337 OWNER'S NAME: KLIPPA HUS LLC
DATE: 8/4/2014 TYPE: Framing and mechanical
TIME STARTED: INSPECTOR: Amber Green
MAP NUMBER: 20-15-29050-0135

1.	6X6 beam between posts at stairs missing.
2.	4x12 at hall closet : post attachment and second floor joist attachment?
3.	CS16 straps missing at SW6s at master bath wall.
4.	Tempered glass at window within 24" horizontally at master wall.
5.	A35s at 12" o.c. in master bath per 3/S404.
6.	3x6 missing at entry way hall.
7.	6/S402 not per plan at bridge.
8.	3/S403 not per plan.
9.	12/S500 is not per plan detail.
10.	DTT2Z missing at triple joist per 5/S405. L70 clips missing per 5/S405.
11.	Blocking and vertical joist attachment not per plan per 5/S405.
12.	MSTC40 straps missing at beam to beam connections per S201.
13.	Panel edge blocking per 2/S405.

INSTRUCTIONS: Complete all plumbing, mechanical and electrical before calling for inspection. Have engineer address all changes. Submit any revision to KCCDS for review before recalling inspection.

NEXT INSPECTION: Frame-Plumb-Mech

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

amber.green @co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00337 OWNER'S NAME: KLIPPA HUS LLC
DATE: 8/4/2014 TYPE: Framing and mechanical
TIME STARTED: INSPECTOR: Amber Green
MAP NUMBER: 20-15-29050-0135

	Page 2
	14. Engineer to address multiple plumbing, gasline and fire sprinkler pipe penetrations th
	rough upper floor joists.
	15. Rafter hangers per 3/S405.
	16. 2x vertical each side of joist per 3/S405.
	17. Rafter hangers per 4/S404 at living room missing.
	18. 2/S404 not framed per plan.
	19. Engineer to approve hangers used at ridge beam to rafter conncection at upper floor.
	20. Outlooker/rafter connection is not complete per plan. 1/S404.
	21. SW6 is not complete per 12/S405.
	22. 10/S404 not framed per plan.
	23. 6x8 king post missing under ridge beam at stairwell wall.
	24. 6x8 glulam attachment to post at entryway/stairwell location.

INSTRUCTIONS: Complete all plumbing, mechanical and electrical before calling for inspection. Have engineer address all changes. Submit any revision to KCCDS for review before recalling inspection.

NEXT INSPECTION: Frame-Plumb-Mech

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

amber.green @co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-13-00337 OWNER'S NAME: KLIPPA HUS LLC
DATE: 8/4/2014 TYPE: Framing and mechanical
TIME STARTED: INSPECTOR: Amber Green
MAP NUMBER: 20-15-29050-0135

	Page 3

INSTRUCTIONS: Complete all plumbing, mechanical and electrical before calling for inspection. Have engineer address all changes. Submit any revision to KCCDS for review before recalling inspection.

NEXT INSPECTION: Frame-Plumb-Mech

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

amber.green @co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506