INSPECTION REPORT

| PERMIT NUMBER: | BP-13-00367 | OWNER'S NAME: | ELLIS |
|--|---|---------------|-----------------|
| DATE: | 5/11/2015 | TYPE: | Re-inspection |
| TIME STARTED: | 9:35 AM | INSPECTOR: | Jeremy Haberman |
| MAP NUMBER: | 20-14-24050-0106 | | |
| 1. Shear | wall Correction OK. | | |
| 2. Plumb | ping Supply OK. 80#/15m | nin. | |
| 3. BAth Fan Rough to be verified at Insulation | | | |
| 4. Hydronic Will be Completed After Drywall is Installed | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| INSTRUCTIONS: FRaming OK except for Detail 4/S4.2. Install Screws or Provide Engineers Letter. OK to Insulate. | | | |
| | | | |
| NEXT INSPECTION: | Insulation | | |
| RE-INSPECTION FEE | DUE? NO YES | 6 | \$ |
| IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION | | | |
| QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS: | | | |
| jeremy.haberman @co.kittitas.wa.us | | | |
| | CTION REQUEST LINE: www.co.kitt 11 N Ruby Street Suite 2 Ellensburg N | | |