## **INSPECTION REPORT**

TYPE:

**INSPECTOR:** 

**OWNER'S NAME:** 

LYTLE FAMILY TRUST

Jeremy Haberman

Slab plumbing

BP-14-00734

2/17/2015

11:08 AM

**PERMIT NUMBER:** 

TIME STARTED:

DATE:

MAP NUI	MBER:	19-14-030	000-0056		
1. Slab Plumbing OK. DWV 5#/15min.					
2. Ext. Shear Nailing OK. Verify Clips per Shear Schedule at Framing.					ear Schedule at Framing.
3.	3. Double Sided Shearwall Not Complete at Time of Inspection.				
4. Fireplace Not Roughed In at Framing. Verify Rough Prior to OK to C					Rough Prior to OK to Cover.
INSTRUCTIONS: Complete Above					
NEXT INSPECTION: Plumb/Frame/Mech					
RE-INSPE	CTION FEE D	UE?	NO Y	ES	\$
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
jeremy.haberman @co.kittitas.wa.us					
• INSPECTION REQUEST LINE: <a href="www.co.kittitas.wa.us/cds/request.asp">www.co.kittitas.wa.us/cds/request.asp</a> or 509-962-7694 • 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506					