INSPECTION REPORT

PERMIT NUMBER:		BP-15-00215	OWNER'S NAME:	WEST	
DATE:		1/13/2016	TYPE:	Framing	
TIME STARTED:		11:19 AM	INSPECTOR:	Jeremy Haberman	
MAP N	IUMBER:	20-14-24050-0517			
	1. NOT REA	DY FOR FRAMING. MECHANI	CAL INSPECTION	NOT COMPLETED.	
	2. Gas Line Not at Required PSI. 15 PSI Required.				
	3. Fireplace Rough In Draftstop Not Complete. Fireblocking Required in Stud Bays Behind OS				
	B.				
	4. Exhaust Supply Duct Work OK.				
	5. P1-4 2x8 Interior Shear Wall Missing at Stairs				
	6. Hole in P1-6 Shearwall at Kitchen Not Acceptable.				
	7. Outstanding Exterior Shear Corrections OK.				
INSTRUCTIONS: Make Corrections Above. Call for Framing.					
NEXT INSPECTION: Framing					
Framing.					
RE-INSPECTION FEE DUE? VES \$					
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
	ieremv.haberman @co.kittitas.wa.us				
 INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 ◆ 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 ◆ Main Office Line: 509-962-7506 					