



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00371

OWNER'S NAME: HART

DATE: 1/7/2016

TYPE: Framing

TIME STARTED: 10:56 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-22000-0011

	1. NOTE: BUILDER NOT READY OR FRAMING. PLUMB/MECH & ELECTRICAL INSPECTIC
	2. Connect Interior Shear To Roof System
	3. Portal Frame Not Per Detail on S1
	4. Complete Exterior Shear NAiling. Tighten Up Spacing Throughout.
	5. Sheathing Must Connect to Bottom Plate With Galvanized Nails.
	6. NOTE: Solid Fuel Burning Stove OK to Draw Cooling/Combustion Air From Vented Attic.

INSTRUCTIONS: Make Corrections Above. Then Schedule Shear ReInspect. Complete Plumbing/Mech Inspections. Complete L&I Inspection. Then Schedule Framing.

NEXT INSPECTION: ReInspect or Plumb/Mech

RE-INSPECTION FEE DUE?



NO



YES

\$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman@co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506