



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

## INSPECTION REPORT

PERMIT NUMBER: BP-15-00371

OWNER'S NAME: HART

DATE: 1/11/2016

TYPE: Mechanical and plumbir

TIME STARTED: 11:49 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-15-22000-0011

	1. Connect Interior Shear Wall to Roof System at Kitchen Wall. Provide Engineers OK for Existing Condition.
	2. DWV OK per JC 10-14-2015
	3. Supply Plumbing OK. 50#/15min. OK.
	4. Fireplace Rough In Not Verified, Manual Not Onsite. Confirm Powered Cooling Air Intake.
	5. NOTE: Inspector will verify Loop Vent on Island.
	6. All Other Shear Correction OK.

INSTRUCTIONS: Make Corrections Above . OK to Cover Exterior

NEXT INSPECTION: Framing

RE-INSPECTION FEE DUE?



NO



YES

\$ \_\_\_\_\_

**IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION**

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

jeremy.haberman@co.kittitas.wa.us

• INSPECTION REQUEST LINE: [www.co.kittitas.wa.us/cds/request.asp](http://www.co.kittitas.wa.us/cds/request.asp) or 509-962-7694 •

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506