



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-16-00028

OWNER'S NAME: BOSS

DATE: 3/7/2016

TYPE: Framing and plumbing

TIME STARTED: 11:05 AM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 17-19-06052-0001

1. NOTE: Floor Framing Inspection Not Completed.
2. NOTE: Slab Insulation Inspection Not Completed.
3. Floor Framing OK.
4. Floor Insulation OK.
5. NOTE: Framing Cannot be Completed Until Plumbing and Mechanical Inspections Have Been Completed.
6. Rough In Plumbing Supply OK. 50#/15min. OK.
7. DWV Rough In Not at Required PSI. 5#/15min. Minimum Required. DO NOT COVER DWV.

INSTRUCTIONS: Make Corrections Above.

NEXT INSPECTION: Mechanical and then Framing.

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL
ADDRESS: _____ jeremy.haberman@co.kittitas.wa.us

INSPECTION REQUEST LINE: 509-962-7694

<http://www.co.kittitas.wa.us/cds/building/inspection-request.aspx>

411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506