



KITTITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00513 OWNER'S NAME: RC TEN
DATE: 12/12/2014 TYPE: Shearwalls
TIME STARTED: 3:01 PM INSPECTOR: Amber Green
MAP NUMBER: 18-18-34058-0002

	1. Re-check panel edge nailing near port-a-potty.
	2. Clips at truss blocking to top plate at interior shearwall are to be 12" o.c.
	3. Anchor bolts at shearwall 2s are to be 18" o.c.
	4. Re-check nailing at interior shearwall, to be 4" o.c. at all panel edges.

INSTRUCTIONS: Complete #1, then OK to cover exterior. Will see other corrections at framing inspection.

NEXT INSPECTION: Framing once all rough-ins are complete

RE-INSPECTION FEE DUE? ☒ NO ☐ YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

amber.green @co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506