



KITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-15-00209

OWNER'S NAME: FEASTER

DATE: 9/16/2015

TYPE: Exterior shear

TIME STARTED: 2:26 PM

INSPECTOR: Jeremy Haberman

MAP NUMBER: 20-14-24050-0002

	1. All Shearwall Holdowns Must Connect to (2) Full Height Studs. Holdown Connected to Only One Full Height Stud Next to Window.
	2. Communications Panel Installation Severed Panel Edge Stud. 2' x 3' Sheeting Removed in Shearwall Panel.
	3. Bathroom in Garage Not Permitted. Revision Required. Slab Insulation Required Under Bathroom.
	4. NOTE: Photos of Panel Compromise in 'T Drive.

INSTRUCTIONS: Submit for Revision. Make Corrections Above. DO NOT COVER EXTERIOR.

NEXT INSPECTION: Reinspect

RE-INSPECTION FEE DUE? NO YES \$ _____

IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ jeremy.haberman @co.kittitas.wa.us

• **INSPECTION REQUEST LINE:** www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506