



KITITITAS COUNTY COMMUNITY DEVELOPMENT SERVICES

INSPECTION REPORT

PERMIT NUMBER: BP-14-00055 OWNER'S NAME: BURNSTEAD
 DATE: 11/6/2014 TYPE: Framing and mechanical
 TIME STARTED: 12:30 PM INSPECTOR: Amber Green
 MAP NUMBER: 20-15-20059-0012

1. Complete draftstops at fireplaces.
2. Steel post to steel beam bolting.
3. H2.5 clips from trusses to steel beam top plate.
4. Re-check truss bracing.
5. DWV not on test. H2O (working pressure) - OK
6. Shearwall in basement missing hold downs and anchor bolts missing.
7. Footing missing for lower deck.
8. Gasline (25#/15min) - OK
9. Post base connections at decks/post beam connections at deck.
10. Maintain 12" clearance between furnace fresh air inlet and exhaust per install manual.

INSTRUCTIONS: Complete Above then OK to Insulate.

NEXT INSPECTION: Insulation

RE-INSPECTION FEE DUE? NO YES \$ _____
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION

QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:

_____ amber.green @co.kittitas.wa.us

• INSPECTION REQUEST LINE: www.co.kittitas.wa.us/cds/request.asp or 509-962-7694 •
 411 N. Ruby Street, Suite 2, Ellensburg, WA 98926 • Main Office Line: 509-962-7506