INSPECTION REPORT

BP-14-00734

PERMIT NUMBER:

OWNER'S NAME: LYTLE FAMILY TRUST

DATE:		3/31/2015	TYPE:	Frame-Plumb-Mech	
TIME STARTED:		2:29 PM	INSPECTOR:	Jeremy Haberman	
MAP NUMBER:		19-14-03000-0056			
	1 Shear	Correction OK.			
	2. Framing OK.				
	3. DWV OK. Stack Test.				
-	4. Supply OK. 80#/15min. 5. Gas Line OK. 15#/15min.				
	6. Verify L&I at Insulation.				
INSTRUCTIONS: OK to Insulate. Will Verify Interior Shear at Insulation. Leave (1) Panel Open.					
NEXT INSPECTION: Insulation.					
RE-INSPECTION FEE DUE? VES \$					
IF REQUIRED, RE-INSPECTION FEES MUST BE PAID PRIOR TO SCHEDULING A RE-INSPECTION					
QUESTIONS? PLEASE CONTACT THE INSPECTOR AT THE FOLLOWING E-MAIL ADDRESS:					
	jeremy.haberman @co.kittitas.wa.us				
• INSPECTION REQUEST LINE: <u>www.co.kittitas.wa.us/cds/request.asp</u> or 509-962-7694 • 411 N. Ruby Street, Suite 2. Ellensburg, WA 98926 • Main Office Line: 509-962-7506					