





SHEET 1 OF 2 DATE: 01/19/16	<b>KITTITAS COUNTY</b> <b>DEPARTMENT OF PUBLIC SERVICES</b> <b>CHANGE ORDER</b>	CHANGE ORDER NUMBER <b>14</b>		
<input checked="" type="checkbox"/> Ordered by Engineer in accordance with Section 1-04.4 of the Standard Specifications  <input checked="" type="checkbox"/> Change order proposed by Contractor		TO: Belsaas and Smith Construction Inc. PO Box 926 Ellensburg, WA 98926		
ENDORSED BY: <div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">             Signature            Title: <u>V.P.</u> </div> <div style="text-align: center;"> <u>1/29/16</u>            Date         </div> </div>		PROJECT TITLE: Kittitas Highway Safety Improvements		
CONSENT GIVEN BY SURETY: (When required)  By: _____ <div style="display: flex; justify-content: space-between;"> <span>Attorney -in-fact</span> <span>Date</span> </div>		Contract No. RC1545-J1 Federal Aid No. STPD-C190(003)		
<b>DESCRIPTION OF WORK</b>  YOU ARE ORDERED TO PERFORM THE FOLLOWING DESCRIBED WORK UPON RECEIPT OF AN APPROVED COPY OF THIS CHANGE ORDER. THE UNDERSIGNED HEREBY PROPOSES TO UNDERTAKE AND COMPLETE THIS IMPROVEMENT, IN ACCORDANCE WITH SAID PLANS, SPECIFICATIONS, AND CONTRACT, AND THE FOLLOWING SCHEDULE OR RATES AND PRICES:  <div style="margin-left: 40px;"> <ul style="list-style-type: none"> <li>This change order facilitates payment for quantity adjustments in several line item cost overruns and underruns as itemized in Pay Request #12.</li> </ul> </div>				
<u>CONTRACT TIME</u> 0 additional working days are added to this contract due to this change order.				
	ORIGINAL CONTRACT AMOUNT \$3,978,871.50	CURRENT CONTRACT AMOUNT \$4136180.36	ESTIMATED NET CHANGE THIS ORDER \$196,547.84	ESTIMATED CONTRACT TOTAL AFTER CHANGE \$4,332,728.20
<b>APPROVAL RECOMMENDED</b>  <div style="display: flex; justify-content: space-between;"> <div>           Project Engineer             APPROVED              Director         </div> <div>           Date   <u>02-01-16</u>            Date         </div> </div>		<b>APPROVED</b>  <div style="display: flex; justify-content: space-between;"> <div>             Chairperson            Board of County Commissioners         </div> <div>           Date  <u>1/19/16</u> </div> </div>		

SHEET 2 of 2		<b>KITTITAS COUNTY</b> <b>DEPARTMENT OF PUBLIC WORKS</b> <b>CHANGE ORDER ESTIMATE</b>			Kittitas Highway Safety Improvements Project  Change Order #14	
ITEM NO.	BID. NO.	DESCRIPTION	UNIT MEAS	UNIT PRICE	Quantity	CHANGE FROM THE ORIGINAL CONTRACT
129		Change Order #14 (cost over runs)	LS	\$196,547.84	1	\$196,547.84
		<b>TOTAL COST</b>				\$196,547.84



## **KITTITAS COUNTY DEPARTMENT OF PUBLIC WORKS**

Mark Cook, Director

### **CHANGE ORDER JUSTIFICATION & COST ANALYSIS**

**Date:** January 19, 2016

**Change Order #14**

**Project Name:** Kittitas Highway Safety Improvements

**Project Number:** RC 1545-J1

**Prepared by:** Roy Chance, Construction Manager

#### **Justification:**

Throughout the project numerous bid items exceeded contract quantity associated with the following construction operations.

Project inspection identified multiple culverts in need of repair, extension or replacement that were unanticipated because their condition could not be assessed until exposure during construction.

Further, the project encountered an increase in concrete slab replacement volume necessitated upon discovery of deteriorated existing condition after exposure.

A significant increase in the paint line removal pay item was experienced due to the old paint line's relationship to design road centerline. To facilitate proper location of the new paint line, the old paint line needed to be removed.

Unsuitable material at various locations resulted in excavation increases and suitable replacement material increases.

#### **Cost analysis:**

The contractor offered extensions of unit costs on all material over runs, which was deemed reasonable by Public Works.